

PUBLIC WORKS & WATER RESOURCES

CITY OF NEWARK

220 South Main Street · Newark, Delaware 19711 302.366.7000 · Fax 302.366.7160 · www.newarkde.gov

APPLICATION FOR STANDARD PLAN APPROVAL

BMP CONSTRUCTION AND RETROFIT

Definitions

1. "Forest" means a biological community dominated by trees and other woody plants covering a land area of one contiguous acre or greater, and that have at least 100 trees per acre with at least 50% of those trees having a 2 inch or greater diameter at 4.5 feet above the ground and larger. Forest does not include orchards or other stands of trees having a curve number equivalent to "woods-grass combination". To determine whether a site meets the definition of a forest at baseline condition of 2017, the Department or its authorized Delegated Agency may use data from various sources, including but not limited to Land Use/Land Cover data, historic and recent aerial photography, field collected data, etc.

Applicability Criteria

- 1. The construction will provide either:
 - a. RPv, Cv or Fv reduction by implementing Post Construction Stormwater BMP, retrofitting a degraded BMP, or creating a floodplain, or
 - b. Stabilization of an eroding area.
- 2. The total land disturbance will not exceed 5.0 acres.
- 3. Within the disturbed area, the pre-development land use is not classified as forest.
- 4. The total impervious area proposed (roof, driveway, sidewalks, auxiliary structures, etc.) will not exceed the lesser of 7,500 square feet or 15% of the disturbed area.

Site Information

Project Name:	Parcel Total Acres (nearest 0.1ac):	
Site Location:	Disturbed Acres (nearest 0.1ac):	
Tax Parcel ID:	Proposed Impervious Area:	sq ft / ac
	Wooded area to be cleared:	sq ft / ac
	Applicant Information	
Owner:	Applicant:	
Mailing Address:	Mailing Address:	
Owner Phone:	Applicant Phone:	
Owner Email:	Applicant Email:	

<u>Fees</u>

The review fee is \$150 per disturbed acre to the nearest 0.1 acre with a minimum fee of \$150 for any standard plan approvals disturbing less than 1.0 acre. Make checks payable to City of Newark.

Standard Conditions

- 1. The area must be returned grassed or vegetated condition (excluding permeable pavement installation and the allowable impervious areas), after construction and throughout the life of the project.
- 2. Discharges from added impervious areas will be disconnected to the maximum extent practicable using one of the following methods or another method approved by the Department or Delegated Agency:
 - a. Impervious areas will discharge to grassed or vegetated area.
 - b. Discharges from impervious area will be collected to discharge to a rain garden.
 - c. Discharges from impervious areas will be collected in rain barrels or cisterns for reuse.
- 3. Construction site stormwater management best management practices will be used.
- 4. Construction projects exceeding 1.0 acre of total disturbance require submittal of a Notice of Intent (NOI) for Stormwater Discharges Associated with Construction Activity. A plan fulfilling Stormwater Pollution Prevention Plan (SWPPP) requirements must be developed to obtain general permit coverage for Stormwater Discharges Associated with Construction Activity (see attachment).
- 5. Approval of this Standard Plan does not relieve the applicant from complying with any and all federal, state, county or municipal laws and regulations.

Stabilization Conditions

- 1. Following initial soil disturbance or redisturbance, temporary or permanent stabilization with seed and mulch shall be completed within 14 calendar days to the surface of all disturbed areas not actively under construction.
- 2. Specific stabilization recommendations may be found in the Delaware Erosion and Sediment Control Handbook, 3.4.3 Standard and Specifications for Vegetative Stabilization.

Applicant Certification

I, the undersigned, certify that the information supplied on this Application for Standard Plan Approval is accurate, the proposed land disturbing activity meets the criteria established, and all conditions of this Standard Plan Approval will be met by the applicant, builder, contractor, and owner during construction and post construction.

Applicant Signature:	Date:	
Applicant Printed Name:	Title:	
Approval Information (for office use only)		
Approval #	Fee Paid: \$	
Approved by:	Approval Date:	
Title:	Expiration Date:	

^{***}THIS STANDARD PLAN APPLICATION FORM MUST BE MAINTAINED ON THE SITE AT ALL TIMES DURING CONSTRUCTION***



Construction Site Waste Mgt & Spill Control

DATA TO BE PROVIDED Volume of Potential Pollution Height of containment Area of containment Volume of containment Double layer plastic sheeting, or Fuel Tank approved equal Min. 9" compost log or DE# 3 Stone berm Makaadalaadalak Stake as required per compost log manufacturer quidelines White Make Double layer plastic sheeting × Fuel Tank W X Spill containment Area Wald

Source:

Delaware ESC Handbook

Symbol:

Detail No.

DE-ESC-3.6.1

Sheet 1 of 5



Construction Site Waste Mgt & Spill Control

Pollution Prevention – Spill Prevention

- 1. Fueling should only take place in signed designated areas, away from downstream drainage facilities and watercourses.
- 2. Fueling must be with nozzles equipped with automatic shut-off to control drips. Do not top off.
- 3. Protect the areas where equipment or vehicles are being repaired, maintained, fueled or parked from storm water run-on and runoff.
- 4. Use barriers such as berms to prevent storm water run-on and runoff, and to contain spills.
- 5. Place a "Fueling Area" sign next to each fueling area.
- 6. Store hazardous materials such as fuel, solvents, oil and chemicals in secondary containment.
- 7. Inspect vehicles and equipment for leaks on each day of use. Repair fluid and oil leaks immediately.
- 8. Absorbent spill clean-up materials and spill kits must be available in fueling areas and on fuel trucks.
- 9. If fueling is to take place at night, make sure the fueling area is sufficiently illuminated.
- 10. Properly dispose of used oil, fluids, lubricants and spill clean-up materials.

CLEAN UP SPILLS

- 1. If it is safe to do so, immediately contain and clean up any chemical and/or hazardous material spills.
- 2. Properly dispose of used oil, fluids, lubricants and spill clean-up materials.
- 3. Do not bury spills or wash them down with water.

LEAKS AND DRIPS

- 1. Use drip pans or absorbent pads at all times. Place under and around leaky equipment.
- 2. Do not allow oil, grease, fuel or chemicals to drip onto the ground.
- 3. Have spill kits and clean up material on-site.
- 4. Repair leaky equipment promptly or remove problem vehicles and equipment from the site. Clean up contaminated soil immediately.
- 5. Store contaminated waste in sealed containers constructed of suitable material. Label these containers properly.
- 6. Clean up all spills and leaks. Promptly dispose of waste and spent clean up materials.

Source:	Symbol:	Detail No.
D 500		DE-ESC-3.6.1
Delaware ESC Handbook		Sheet 2 of 5

Construction Site Waste Mgt & Spill Control



Notes:

The Construction Site Pollution Prevention Plan should include the following elements:

1. Material Inventory

Document the storage and use of the following materials:

- a. Concrete
- b. Detergents
- c. Paints (enamel and latex)
- d. Cleaning solvents
- e. Pesticides
- f. Wood scraps
- g. Fertilizers
- h. Petroleum based products

2. Good housekeeping practices

- a. Store only enough product required to do the job.
- b. All materials shall be stored in a neat, orderly manner in their original labeled containers and covered.
- c. Substances shall not be mixed.
- d. When possible, all of a product shall be used up prior to disposal of the container.
- e. Manufacturers' instructions for disposal shall be strictly adhered to.
- f. The site foreman shall designate someone to inspect all BMPs daily.

3. Waste management practices

- a. All waste materials shall be collected and stored in securely lidded dumpsters in a location that does not drain to a waterbody.
- b. Waste materials shall be salvaged and/or recycled whenever possible.
- c. The dumpsters shall be emptied a minimum of twice per week, or more if necessary. The licensed trash hauler is responsible for cleaning out dumpsters.

Source:	Symbol:	Detail No.
Adapted from USEPA Pub. 840-B-92-002		DE-ESC-3.6.1 Sheet 3 of 5



Construction Site Waste Mgt & Spill Control

Notes (cont.)

- d. Trash shall be disposed of in accordance with all applicable Delaware laws.
- e. Trash cans shall be placed at all lunch spots and littering is strictly prohibited. Recycle bins shall be placed near the construction trailer.
- f. If fertilizer bags can not be stored in a weather-proof location, they shall be kept on a pallet and covered with plastic sheeting which is overlapped and anchored.

4. Equipment maintenance practices

- a. If possible, equipment should be taken to off-site commercial facilities for washing and maintenance.
- b. If performed on-site, vehicles shall be washed with high-pressure water spray without detergents in an area contained by an impervious berm.
- c. Drip pans shall be used for all equipment maintenance.
- d. Equipment shall be inspected for leaks on a daily basis.
- e. Washout from concrete trucks shall be disposed of in a temporary pit for hardening and proper disposal.
- f. Fuel nozzles shall be equipped with automatic shut-off valves.
- g. All used products such as oil, antifreeze, solvents and tires shall be disposed of in accordance with manufacturers' recommendations and local, state and federal laws and regulations.

5. Spill prevention practices

- a. Potential spill areas shall be identified and contained in covered areas with no connection to the storm drain system.
- b. Warning signs shall be posted in hazardous material storage areas.
- c. Preventive maintenance shall be performed on all tanks, valves, pumps, pipes and other equipment as necessary.
- d. Low or non-toxic substances shall be prioritized for use.

Source:	Symbol:	Detail No.
Adapted from USEPA		DE-ESC-3.6.1
Pub. 840-B-92-002		Sheet 4 of 5



Construction Site Waste Mgt & Spill Control

Notes (cont.)

e. Contact information for reporting spills through the DNREC 24-Hour Toll Free Number shall be prominently posted.

6. Education

- a. Best management practices for construction site pollution control shall be a part of regular progress meetings.
- b. Information regarding waste management, equipment maintenance and spill prevention shall be prominently posted in the construction trailer.

CONTACT INFORMATION

DNREC 24-Hour Toll Free Number 800-662-8802

DNREC Solid & Hazardous Waste Branch 302-739-9403

Source:	Symbol:	Detail No.
Adapted from USEPA Pub. 840-B-92-002		DE-ESC-3.6.1 Sheet 5 of 5